

GOVERNMENT OF TELANGANA
ABSTRACT

Irrigation & CAD Department – Completion of on-going Major and Medium Irrigation Projects –Comprehensive measures – Further Extension of Time (EOT) in respect of all the packages (61) - Ongoing Major and Medium Irrigation Projects covered under the G.O.Ms.No.146,Dt: 08-10-2015 and G.O.Ms.No.24,Dt:08.05.2017 and G.O.Ms.No.111, I&CAD(Reforms)Department,Dt: 06-11-2017- Orders -Issued.

IRRIGATION AND CAD (REFORMS) DEPARTMENT

G.O.Ms.No. 120

Dated: 20-12-2018.
Read the following:

- 1.G.O.Ms.No.146,I&CAD(REFORMS)Department,Dt:08-10-2015.
2. G.O.MS.No.24,I&CAD (REFORMS)Department, Dt: 08-05-2017.
- 3.G.O.Ms.No.111, I&CAD(REFORMS) Department, Dt: 06-11-2017
- 4.From the Engineer in Chief (Irrigation)LrNo.ENC(I)/DCE-IV/OT4/AEE-11/G.O.146/ EOT/2018, Dt.26-06-2018, Dt: 10-07-2018 and Dt:14-08-2018.

ORDER:

In the reference 1st read above, the Government have issued orders on Comprehensive Measures for early completion of the long delayed ongoing Major and Medium Irrigation projects of 25 Nos involving 111 Packages duly considering the price adjustment for Labour & Other materials apart from the Cement, Steel, Fuel and EM & HM Escalation provided in the agreement conditions. Subsequently, Government vide G.O.2nd read above have issued orders including another (5) packages for relief under G.O.Ms.No.146, dt. 08.10.2015. Further, vide reference 3rd read above, Government have issued orders for Extension of Time (EOT) beyond the final EOT granted under G.O.Ms.No.146 for one more working season not exceeding July 2018 for 36 packages by extending the benefits of G.O.Ms.No. 146 read with G.O.Ms.No.24 to complete them finally.

2. In the references 3rd read above, the Engineer in Chief (Irrigation) has stated that during the process of implementation of G.O.146, proposals for 74 Packages were approved by Government as on 28-09-2017 with respective Final EOT's. Based on the request of Chief Engineer's the proposals for further extension of time beyond final EOT already granted in respect of 36 packages among the above 74 packages were submitted to Government, considering that the balance packages were expected to be completed within their approved final EOT's. He has further stated that, the Government vide G.O.Ms No. 111, I& CAD (REFORMS) Department, Dt: 06.11.2017 considered the proposal for further Extension of Time beyond the final EOT granted under G.O.Ms No.146 for one more working season up to July 2018 for 36 packages along with the benefits of G.O.Ms.No. 146, and G.O.Ms.No.24 to complete them.

3. The Engineer in Chief (Irrigation) has also stated that now, the extended date considered by Government vide G.O.111 would end by 31.07.2018. However most of the package works covered in G.O.111 and packages that were expected to be completed within their final EOT could not be completed to till date and the Chief Engineers are requesting for further Extensions with reasons. Based on the request of Chief Engineers, the proposal for further extension of time beyond final EOT already granted in respect of balance packages were submitted to Government. Out of 36 packages covered in G.O.Ms.No.111, 10 packages are expected to be completed by 08/2018 and another 26 packages requires further extension. Thus including the above 26 packages with another 25 packages under G.O.146 & G.O.24, the Chief Engineers concerned requesting for further extension of time for total 51 packages for completion and for consideration & obtaining orders of Government, for extending the benefits of G.O.146 & G.O.24 till completion of the package works.

(Contd....P-2)

4. Further, the Engineer-In-Chief (Irrigation) vide letter Dt: 14-08-2018 has furnished the revised proposals duly including additional 10 Nos. of packages, requesting for further extension of time (EOT) for completion of balance 61 packages for extending the benefits of G.O.Ms.No. 146, I & CAD (Reforms) Department, Dt: 08.10.2015 & G.O.Ms.No.24, I& CAD (Reforms) Department, Dt: 08.05.2017 and G.O.Ms.No.111, I&CAD(Reforms) Department, Dt: 06-11-2017, till completion of the package works duly stating the reasons as follows:

- i) Re-engineering in IFFC (4 packages) & JCRDLIS (1 package) and extending the scope of works in some of packages further extension is required as LA is also increased.
- ii) Delay in obtaining forest clearances in the packages of SYP (Kaleshwaram LIS), Komarambheem project & Palemvagu.
- iii) Delay in obtaining clearances for National Highway & railway crossings in the Packages of SYP (3 packages), JCRDLIS (1 Package) & Komarambheem project.
- iv) R&R issues in the Packages of RBLISP (1 Package) & SYP (2 Packages).
- v) Obstruction of work by the farmers due to non-payment/wrong payment of compensation.
- vi) Due to release of water in to the main canal and its distributaries during Khariff & Rabi in the ongoing packages of MGKLIS, RBLISP, JCRDLIS, JNLIS & Singur canals which has affected the working period.
- vii) The entire process of LA has been affected due to formation of new districts, involving many administrative changes. Though, the LA authorities are giving programme for processing of acquisition of LA, the same could not be completed and is being delayed in most of the cases.
- viii) Due to delay in timely payments for LA, R&R and work bills.
- ix) Now due to delay in LA, some of the agencies are requesting for pre-closure of works and finalizing their accounts. As already considered earlier while issuing G.O.146, the option of closing the ongoing packages instead of considering further extension would involve more time, financial implication and legal issues.

5. Government after careful examination of the matter hereby consider the proposal for further Extension of Time (EOT) in respect of all the packages (61) (list annexed to this order) of ongoing Major and Medium Irrigation Projects for extending the benefits covered under the G.O.Ms.No.146, Dt: 08-10-2015 and G.O.Ms.No.24, Dt: 08.05.2017 and G.O.Ms.No.111, I&CAD(Reforms) Department, Dt: 06-11-2017.

6. The Engineer in Chief (Irrigation), Hyderabad shall take necessary action accordingly duly furnishing detailed proposals of package wise extension of time with SLSC recommendations & revised mile stone programme for approval by the Government.

7. This order issues with the concurrence of Finance (W.P) Department vide their U.O.No.6909/266/WP/A1/2018, Dt: 29-09-2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

Dr. SHAILENDRA KUMAR JOSHI
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-In-Chief(Irrigation), I&CAD Department, Jalsoudha Building,
Hyderabad.

Copy to:-

All Engineer-In-Chief's and the Chief Engineers, Irrigation & CAD Department.
The Finance (W.P) Department.
The GA (Cabinet) Department.

The Accountant General /Principal Accountant General, Telangana, Hyderabad.

(P.T.O)

- 3-

The Director Works & Accounts, Telangana, Hyderabad.

The P.S. to Addl. Secretary to Hon'ble Chief Minister.

The P.S. to Hon'ble Minister, I&CAD Department.

The P.S. to Chief Secretary to Government.

The P.S. Special Chief Secretary, I&CAD Department.

The Dy. Director Monitoring Wing, I&CAD Department

All Sections concerned in I&CAD Department.

SF/SC (C.No.5467/Reforms/2018).

//FORWARDED::BY ORDER//

SECTION OFFICER

| Annexure to G.O.Ms.No.120 , I & CAD (Reforms) Department, Dated: 20-12-2018 | | | | |
|---|----------------------------|---------------------|-----------------------------------|-------------------------------|
| List of 61 PACKAGES COVERED UNDER in G.O. 146, Dt: 09-10-2015, G.O.Ms No.24, Dt: 08-05-2017 and G.O.111 , Dt: 06-11-2017 | | | | |
| Sl. No | Name of the Project | Pkg. No. | Final EOT earlier Approved | Final EOT now proposed |
| 1 | 2 | 3 | 4 | 5 |
| 1 | MGKLIS | 28 | 31.12.2017 | 31.08.2019 |
| 2 | MGKLIS | 29 | 30.06.2018 | 31.12.2019 |
| 3 | MGKLIS | 30 | 30.06.2017 | 31.12.2019 |
| 4 | MGKLIS | Stage-III | 30.06.2017 | 30.09.2019 |
| 5 | RBLISP | 14 | 30.06.2017 | 31.07.2019 |
| 6 | RBLISP | 18 | 31.12.2017 | 31.07.2019 |
| 7 | RBLISP | 21 | 31.03.2018 | 31.07.2019 |
| 8 | RBLISP | 22 | 30.06.2018 | 31.07.2019 |
| 9 | RBLISP | 27 | 30.06.2017 | 31.07.2019 |
| 10 | RBLISP | 46 | 30.06.2018 | 31.07.2019 |
| 11 | JNLIS- | 100 | 31.08.2017 | 31.07.2019 |
| 12 | JNLIS | 104 | 30.06.2017 | 31.07.2019 |
| 13 | JNLIS | 105 | 31.08.2017 | 31.07.2019 |
| 14 | JNLIS | 106 | 30.06.2017 | 31.07.2019 |
| 15 | JNLIS | 107 | 31.12.2017 | 31.07.2019 |
| 16 | JNLIS | 108 | 31.12.2017 | 31.07.2019 |
| 17 | JNLIS- | 109 | 31.03.2017 | 31.07.2019 |
| 18 | MBR Singur canals | Singur Canals | 30.06.2018 | 30.06.2019 |
| 19 | JCRD LIS Phase II | C2- RS Ghanpur | 30.09.2017 | 31.07.2019 |
| 20 | JCRD LIS Phase II | 4L Disty | 30.06.2017 | 31.07.2019 |
| 21 | SRSP - II | C2-54 | 31.03.2018 | 31.12.2018 |
| 22 | SYP- | Canal Package III | 30.06.2018 | 31.03.2019 |
| 23 | SYP- | Manthani LIS | 30.06.2017 | 31.12.2018 |
| 24 | Nilwai - a/c Peddavagu | 12 | 30.06.2018 | 30.06.2019 |
| 25 | Peddavagu Jagannathpur | 19 | 30.06.2017 | 31.03.2019 |
| 26 | Palemvagu | 7 | 31.07.2018 | 30.06.2019 |
| 27 | RBLISP | 13 | 08.12.2018 | 31.07.2019 |
| 28 | KSLIS- | Stage-II | 31.03.2018 | 31.08.2019 |
| 29 | JCR DLIS Phase.II | C2-Aswaraopally | 31.03.2018 | 31.07.2019 |
| 30 | JCR DLIS Phase.II | Tapaspally | 31.12.2017 | 31.07.2019 |
| 31 | JCR DLIS. Ph.III | 3 | 30.06.2018 | 31.03.2020 |
| 32 | JCRD LIS Phase III | 4 | 31.03.2018 | 31.07.2019 |
| 33 | JCR DLIS (Phase.III) | 5 | 31.12.2017 | 31.07.2019 |
| 34 | JCRD LIS Phase III | 6 | 31.12.2018 | 31.12.2019 |
| 35 | JCRD LIS Phase III | 7 | 31.03.2018 | 31.07.2019 |
| 36 | JCRD LIS Phase III | 8 | 31.03.2018 | 31.07.2019 |
| 37 | SYP | Canal Package I | 31.12.2017 | 31.12.2019 |
| 38 | SYP | Gravity Canal | 31.12.2017 | 31.12.2019 |
| 39 | SYP | Stage -II Phase - I | 31.12.2018 | 31.12.2019 |
| 40 | SYP | Kaleshwaram Project | 31.03.2019 | 30.09.2019 |
| 41 | FFC from SRSP | Pack No.2 | 30.08.2018 | 31.03.2019 |
| 42 | IFFC | Pack No.3 | 31.12.2017 | 30.06.2019 |
| 43 | IFFC | Pack No. 5 | 31.12.2017 | 31.03.2019 |
| 44 | IFFC | Pack No. 6 | 31.12.2017 | 28.12.2019 |
| 45 | IFFC | Pack. No. 7 | 31.12.2017 | 31.12.2019 |
| 46 | IFFC | Pack No.8 SRSP LIS | 31.12.2017 | 31.03.2020 |
| 47 | AMRP | UdayaSamudram LIS | 31.03.2018 | 31.03.2020 |
| 48 | AMR SLBC Tunnel | | 16.11.2019 | 31.10.2020 |
| 49 | KomaramBheem Project | C1-18 | 30.06.2018 | 30.06.2019 |
| 50 | SRSP | Laxmi Canal | 31.03.2018 | 31.03.2019 |
| 51 | SRSP | Konaimakula LIS | | 31.03.2019 |
| 52 | KSLIS | Stage-I | 30.09.2016 | 31.03.2019 |
| 53 | JNLIS | Pkg.98 | 31.12.2016 | 31.07.2019 |
| 54 | JNLIS | Pkg.99 A | 31.07.2018 | 31.07.2019 |
| 55 | JCR DLIS Phase-I | C2-45 | 31.07.2016 | 31.07.2019 |
| 56 | JCR DLIS Phase-I, | C2- 46 | 31.03.2017 | 31.07.2019 |
| 57 | JCR DLIS Phase-III | Pkg .2 | 02.10.2018 | 31.07.2019 |
| 58 | SRSP Stage-II | Pkg 53 | 31.03.2018 | 31.12.2018 |
| 59 | SRSP Stage-II | Pkg 55 | 31.03.2018/30.06 | 31.12.2018 |

| | | | | |
|----|---------------|-------------|------------|------------|
| | | | .2018 | |
| 60 | SRSP Stage-II | C2- 58 | 31.03.2018 | 30.09.2018 |
| 61 | AMRP SLBC | Package-110 | 28.06.2017 | 31.07.2019 |

Dr. SHAILENDRA KUMAR JOSHI
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)

//FORWARDED::BY ORDER//

SECTION OFFICER